

STYLDRIFT PROJECT PROGRESS UPDATE

RBPLAT ANALYST ROUNDTABLE 6 AUGUST 2019

2019



STYLDRIFT OVERVIEW

10.5mØ Main# -758m deep

6.5mØ Services# -723m deep

2 Settlers

4 Ore Silos

32 Trackless Workshops **14** Equipped Stoping Sections

0 Trucking Stoping **Sections**

4 IMS Sections



320koz pa (4E)

4.30g/t (4E) delivered grade

230ktpm

At Steady State 2021





10.5mØ Main# -758m deep

6.5mØ Services# -723m deep

3.81g/t (4E) delivered grade

163ktpm peak

> 6 Equipped Stoping Sections

6 Trucking Stoping Sections

NO IMS **Sections**

Where we are (H1 2019)

75.6koz (4E) H1

1 Settler

3 Ore Silos

24 Trackless Workshops



STYLDRIFT HISTORIC PERFORMANCE



Safety

- > **1.63 Million FFS**
- > **39.4% i**mprovement in SIFR
- > **35.1%** improvement in LTIFR
- Principle of zero harm remains



Financial

- Prudent decision to slow down in 2015
- Steady capital construction to complete footprint in 2020
- High unit costs resulting from low volumes and current inefficiencies



Operations

- Successful transition from contractor to own construction and mining
- Maintained critical path progress amid significant challenges with Silo 4
- Milestones completed with consistency despite challenges
- Exceeded required
 performance on 642 level
 development to catch up
 slowdown deficit



Focus Areas

- Infrastructure creation
- > Crew efficiency
 - Labour control and management
 - > IMS
 - > Re-development crews
 - > Fleet availability (TMM)
 - > Secondary support capacity improvement




230KTPM MILESTONE VS CURRENT PRODUCTION

Sustainable steady state production at 230ktpm							
Area	Requirement	Q4'19	Q1'20	Q2'20	Q3'20	Q4'20	Q1'21
Development	Reach 5N and 4S in time for construction		✓				
Section IMS	Section 4S (2/4)	×				✓	
	Section 5N (4/4)	×					√
	Rock handling	×		✓			
	Water handling	√					
Infrastructure	Power supply	✓					
Intrastructure	Workshops	√					
	Logistics		✓				
	Ventilation	√					
Efficient crews	14 crews @ 14 300t/Crew	×				√	

Performance improvement roadmap					
Area	Current	Future	Comment		
12 Operational crews		14 Operational crews	All mining crews to be on board Q1'20		
Labour	Recruitment ongoing Suitably staf		Aggressive recruitment strategy		
TMM availability			Artisan skills		
	78%	85%	Workshop space		
			TMM work rate (Tip distance/infrastructure)		
IMS	0.68 (8/12)	1.29 (18/14)	Fundamental building block to success		
Geology		30% Inherent panel flexibility	Mine design caters for geological losses associated with the Merensky . Currently unable to cater for section unavailability and steady state efficiencies		
	Four stoping sections doing re-development Inefficient because they cannot move to a spare section	30% Section flexibility			
		70% Total flexibility	remain at risk		



230KTPM MILESTONES SUPPORT IMPROVED OPERATIONAL FLEXIBILITY



Main	infrastructure	in	place
------	----------------	----	-------

- > Rock handling
- > Logistics
- > Water handling
- > Workshops
- > Electricity
- > Ventilation

Description	Complete	2019	2020	Date	Description	Complete	2019	2020
Rock handling			Logistics					
Temporary	✓				Main shaft	✓		
OPC 1,2	✓				Rock hoist	✓		
642 Level Y-Leg	✓				Man hoist	✓		
Silo 1	✓				Service shaft	✓		
OPC 3,4	\checkmark				Water pipes	✓		
Silo 2	✓				Air pipes	✓		
UG2 bulkhead	\checkmark				Fuel & lube piping	✓		
Silo 3		✓			Concrete pipes	✓		
Bulkhead 2S		\checkmark		Q3'19	Material loop		✓	
Bulkhead 3S		\checkmark		Q4'19	2 Material bays		\checkmark	
Bulkhead 4S			\checkmark	Q3'20	4 Material bays		\checkmark	
Silo 4		✓			6 Material bays		\checkmark	
Bulkhead 1N	\checkmark				8 Material bays		\checkmark	
Bulkhead 2N		\checkmark				Worksh	ops	
Bulkhead 3N		\checkmark		Q4'19	Initial 8 workshops	✓		
Bulkhead 4N			\checkmark	Q2'20	Next 4 workshops		\checkmark	
Bulkhead 5N			\checkmark	Q1'21	Final 8 workshops			\checkmark
Water handling			Electricity					
Temporary					6 x electrical feeds	✓		
SP200 Dam 1	✓				Ngwedi sub-station	✓		
SP200 Dam 2	✓					Ventilat	ion	
Permanent					Ventilation shaft 1	✓		
Settler 1		\checkmark		Q3'19	Ventilation shaft 2		\checkmark	
Settler 2			✓	Q2'20	Ventilation shaft 3	✓		

RBPlat Analyst Round Table - Styldrift Progress Update 6 August 2019

Date

Q4'19

Q4'19


Q4'19

Q1'20

Q3'19




CURRENT PRODUCTION AND FUTURE EFFICIENCY IMPROVEMENT



Improvement area	Description				
Improved efficiency when section becomes	Tipping point at close proximity to the face				
equipped	➤ Improved tramming fleet efficiency				
	Tip to face distance				
	Capacity to extend conveyor belts doubled and to double again in 2020.				
	TMM availability				
	> Workshop space				
Tagua arraga ta	Artisan competency, availability and upskilling				
Focus areas to improve efficiency	 Revised maintenance strategy (maintenance scheduling, rotable spares, critical spares etc.) 				
	IMS				
	 Develop footprint to establish spare IMS sections (5N and 4S) 				
	> Sufficient face length per crew				
	 Flexibility to move crews to effectively deal with geological losses 				




IN CONCLUSION - INFRASTRUCTURE BUILD KEY TO 230KTPM






INFRASTRUCTURE AND ORE RESERVES - CURRENT






INFRASTRUCTURE AND ORE RESERVES – Q4 2019



RBPlat Analyst Round Table - Styldrift Progress Update 6 August 2019



INFRASTRUCTURE AND ORE RESERVES – Q4 2020



RBPlat Analyst Round Table – Styldrift Progress Update 6 August 2019