



The information presented in this presentation is of a general nature and the forward-looking information, opinions and beliefs of the Company and its affiliates are based on various market related assumptions. Changes in market circumstances after the production of the information may impact on the accuracy thereof. No assurance can therefore be given as to the accuracy of any information after publication.

Before relying on the information, investors or potential investors should carefully evaluate the accuracy, completeness and relevance of the information and should preferably obtain professional relevant advice.

The Company, its directors, officers, managers or employees, advisers or representatives accept no responsibility or liability whatsoever for any loss howsoever arising from any use of this presentation or its contents or otherwise arising in connection with this presentation.

This presentation also includes market share and industry data obtained by the Company from industry publications and surveys and the Company does not have access to the facts and assumptions underlying the numerical data, market data and other information extracted from publicly available sources. As a result, the Company is unable to verify such numerical data, market data and other information. The Company assumes no responsibility for the correctness of any market share or industry data included in the materials and presentation.



Safety, health and environment

>

The RBPlat SHE Strategy - Zero harm through resilience

Safety

- Rates in-line with national milestones
- Key targets
 - ZERO fatalities
 - > Target 20% year-on-year improvement in LTIFR and SIFR

Road to resilience


- Competent people
- Fit for purpose equipment
- Safe work practices
- Safety Risk Management Process (SRMP)

Health

- Annual percentage hearing loss difference <2.5%
- ZERO TB deaths for persons on the RBPlat TB program
- · Contractors onto Platinum Health medical aid


Environment

- Obtain ISO14001 certification at Styldrift in 2016
- Maintain Iso14001 certification at BRPM




LTIFR /200,000








BRPM JV location relative to neighbouring mines




Bushveld Complex




RBPlat

> 2054.4 Ma

Geological Schematic: Styldrift




600 Level Merensky Reef Grade Profile



The PGM industry and our strategies >

0

Tailored strategies with inherent flexibility drive efficiencies and create value



The SA PGM industry - a challenging environment



Protecting asset value and shareholder wealth - Our approach

- Expect medium to longer term rebound
 - Continue to strategically develop Styldrift I with due cognisance of prevailing market conditions - prudent capital expenditure
 - Optimise current BRPM Merensky extraction
 - Cost per Pt oz increases since 2010 8.25% p.a., per tonne 6.50% p.a.
 - Maintain the first quartile producer position
 - > Maintain focus on cost control and drive mechanisation
 - Target high-margin yielding assets
- Develop and bring into production Styldrift I and II high grade, high margin Merensky assets
 - Merensky will comprise 92% of RBPlat production by 2019
 - Zero harm safety approach, regulatory compliance and continuous improvement
 - Targeted mechanisation of mining operations
 - Operational stability

2)

4

5

6)

- Strong stakeholder relations and More than Mining philosophy key
- No labour unrest in 2014 and 2015
- Continuous engagement with Eskom
- Limit energy cost inflation with energy efficiency projects
- Water efficiency projects

Industry Mer/UG2 contribution	2000	MERENSKY (70 %)		UG2 (30 %)
	2012	MERENSKY (30 %)	UG2 (70 %)	

Deteriorating PGM prices - our response

Basket price, 2015 / forecast (R/4E oz, nom.) 13 000 12 000 11 000 Jan Feb Mar Apr May Jul Aug Sep Oct Forecast

RBPlat / BRPM JV

- Capital deferment
- Styldrift expenditure "self funding"
- Rescheduling and restructuring of mining activities - maximise Merensky production
- Operational improvement initiatives
 - Cost saving/reduction
 - > Improving efficiencies and productivity
 - Review SLP expenditure

- \$/oz Pt basket price reduced by 30% from June 2014 to Aug 2015
- R/oz basket price reduced by 18% over the same period
- PGM price forecast to remain depressed for the medium term
- Required decisive decisions to protect the business as a whole

BRPM

Styldrift I

- Defer ramp-up align with market forecasts
- Defer "non-essential" infrastructure construction and equipment purchases
- > Delay construction of 100ktpm module
- Align production capacity to 250ktpm concentrator 50ktpm
- · Align staffing requirements

- Maintain a healthy balance sheet
- Pt pricing environment:
 - > 2015 R17,000/oz
 - > 2016 R17,500/oz
 - Improved metals pricing from 2018

Defer/reduce capital expenditure

- Defer construction of 14L and 15L on Phase III
- Keep SIB below 6% of opex
- Align staffing requirements

Operational improvement / cost initiatives

- Increase South shaft Merensky production
- Stop South shaft UG2 development
- Align operational staffing requirements
- South shaft LOM optimisation project

Styldrift I The way forward

8

>

)

6

Styldrift Mine - A high grade, shallow, mechanised Merensky mine




High quality Merensky

- Shallow dip 4⁰ 6⁰ •
- Resource grade of 6.94g/t 4E
- Resource of 72,90Mt
- LOM 30 years Merensky only








- Start of ramp-up Q1 2017
- 36 month ramp-up
- Steady state Q1 2020

High grade, long life

Shallow

Mechanised, low cost

Near term




Styldrift - timing to maximise the revenue stream

Styldrift I strongly platinum biased

- Historically, Merensky reef has commanded a 25% premium over UG2 reef on a revenue per tonne basis
- High Pt:Pd ratio of 2.3:1 at Styldrift drives premium basket price
- Base metals are a significant revenue driver for Styldrift
- Styldrift Merensky resource of 133Mt
 - > Styldrift I portion is 72.9Mt
- By 2020 RBPlat will produce 90% of tonnes from the Merensky orebody

Basket price appreciation (SFA Oxford)

- Basket price appreciation gathers pace from 2018
- YTD basket price averages R11,870/4E oz
- By 2018, the basket price should average 10% higher than the YTD 2015 average
- By 2020, the basket price should average 40% higher than the YTD 2015 average



Timing expansion to price recovery




Revised Styldrift construction programme

Strategically aligning construction and production activities to optimise cashflow whilst maintaining the flexibility to rampup as and when conditions permit

- Align construction progress/activities with market conditions
 - > Protect balance sheet
 - Free cashflow from BRPM
 - > On reef revenues from Styldrift
- Progress key critical long lead items required for ramp-up on a "just in time" basis with focus on
 - Stoping face length
 - Footwall development
 - Ore handling
 - Water handling
 - Electrical
 - Logistics infrastructure
 - Ventilation

- Optimise timing of processing requirements with ROM output
 - 250ktpm upgrade
 - Overland conveyor belt
 - > 100ktpm module
- Optimise mine design, layout and schedule to
 - Maximise ROM output
 - Minimise waste/dilution
 - Improve ROM grade
- Revise fleet and equipment purchases and delivery with revised production profile

Strategically align work with current market conditions and forecast



Styldrift I revised construction programme

2015 Mining and construction - R17,000/Pt oz

- Development of underground infrastructure on 600
 level
 - Workshops
 - Refuelling bay
 - Access roadways
- Complete ventilation shaft No.1
- Complete Silo No.2

Current operating status

- 4 production crews operational on 600 level
- Silo No.2 construction progressing well
- Ventilation shaft No.1 has been commissioned
- A total of 40kt of ROM has been hoisted and delivered to the BRPM plant


2016 Mining and construction - R17,500/Pt oz

- Complete 250ktpm concentrator upgrade
- 100ktpm module upfront design work
- Continue to develop 600 level infrastructure
- 642 level footwall preparation for Silo No.3 and No.4
- 642 level decline development and initial ore pass installation
- Services # equipping
- Silo No.4
- Commence with Settler 1 and Pump Chamber related construction


Infrastructure which will be deferred post 2016:

- Silo 3
- 642 level footwall development outside critical access to declines
- Ventilation shafts No.3 and No.4
- Settler 2
- Overland belt to BRPM concentrator
- 100ktpm treatment plant module construction

600 Level development and construction activities



642 Level mining and construction activities




Development focus

- Ore handling infrastructure
- Access/Advance decline north and south
- North 1 and South 1 ore-passes
- 2 development crews introduced from Q1 2016

Description	2015	2016	Total
Description	(m)	(m)	(m)
Declines		483	483
General access	-	237	237
Workshop	-	77	77
Vent. Holes & Vent. access	-	72	72
Vertical dev (boxholes)	-	33	33
Total	-	902	902

708 Level development and construction activities

LEGEND




Bottom of Vent # No 1

Development focus

- Ore handling infrastructure
- Water handling infrastructure
- Level hand over

Description	2015 (m)	2016 (m)	10tai (m)
Silo's & Settlers	-	68.0	68
Total	-	68	68

"De-risking" the ramp-up




Description	Original Ramp-up	Revised Ramp-up
Sections pre-established	2	4
Stoping face-length	335m	800m
Workshops pre-developed	4	32
Workshops equipped	4	4

- Substantial increase in initial stoping capacity
- Pre-development of infrastructure will allow:
 - De-coupling of the mining and construction activities
 - Improved construction efficiency
- Larger footprint will reduce fleet congestion, improving operational efficiency
- Improved operational flexibility




Styldrift Key outputs

Revised Styldrift ramp-up



Description	Unit	H1-2015	H2-2015	2016
Cash outflows	R'm	980	469	998



koz

- Total cash outflows related to Styldrift construction activities (mining and processing) for 2016 amounts to R1 billion
 - R0.7 billion will be funded from on reef development revenues and excess BRPM cashflows - basket price of R17,500/Pt oz
- Steady state production reached in Q1 2020 assuming metal prices improve from 2018

Recovered ounces (4E)

BRPM JV Production profile


4.5 4.0 3.5 3.0 2.5 ¥ 2.0 1.5 1.0 0.5 0.0 2016 2017 2018 2019 2020 2021 2022 2023 2024 SD1 Merensky North Shaft Merensky North Shaft UG2 South Shaft Merensky South Shaft UG2 Processing capacity _ _ _


RBPlat production plan


No South shaft production beyond 2018 - UG2 market ٠ dependant

- Concentrating capacity matched to Merensky production ٠
- Merensky contribution 90% by 2019 ٠
- Steady state production of ±480koz 4E 2020 ٠

Merensky contribution







The Styldrift project remains a key part of the Company's organic growth strategy and continues to be developed mainly for the following reasons:

- RBPlat is ungeared with a strong balance sheet
- 70% of Styldrift expenditure in 2016 funded from surplus BRPM cashflows and Styldrift onreef development (at R17,500/Pt oz)
- High grade
- Shallow mechanised 230ktpm, 320koz/annum 4E mine significant base metal credits
- Merensky resources of 72.9 million tonnes at a resource grade of 6.94g/t 4E
- First quartile cost producer
- The life of mine exceeds 60 years